

Middlebrook Elementary School/Booth Hill Elementary School Roof Building Committee Meeting
August 24, 2022
7:30 PM
ZOOM

Patricia Borghesan – Chairman
Joanne Glasser Orenstein
Tony Scinto, TC Representative
Joy Colon, TC Representative

Steven Cahill
Lynne Salta
Mark Hoffman
Chris Bandecchi, BofE Representative

Michael Ward

AGENDA

Call to Order

Pledge of Allegiance

Roll Call

Approval of Minutes – July 13, 2022

Financial Report - MES Roof Project

Update on Submission of Middlebrook School Roof

Report on Status of Booth Hill School Roof – Paul Lisi

Next Meeting Date

Adjournment

Middlebrook and Booth Hill Elementary School Roof Building Committee Regular Meeting
Aug 24, 2022 7:30 PM

<https://us06web.zoom.us/j/82771583484?pwd=SHQxYTJDdXFhL1o3YXBYa0tGUzZidz09>

Webinar ID: 827 7158 3484

Password: 545823

Join by telephone: (309) 205-3325 or (833) 548-0276 (Toll Free) / Webinar ID: 827 7158 3484

Town of Trumbull
 Booth Hill Roof Replacement
 12120100-581888 B6078

Project Budget Worksheet	Purchase Orders/ Budget	Change Orders	Total Purchase Orders/ Budget	Payments To Date 8/22/2022	Purchase Orders Balance	Balance Available 8/22/2022
B6078 Booth Hill Roof Replacement						
Antinozzi & Associates (PO 20221296)						
Conceptual Designs	6,600.00		6,600.00		6,600.00	-
Eagle Environmental						
Asbestos Survey	3,395.00		3,395.00		3,395.00	-
	9,995.00		9,995.00	-	9,995.00	-
Roofing Contractor						
Subtotal	9,995.00	-	9,995.00	-	9,995.00	-
Admin. Costs / Owner's Expenses	30,005.00		30,005.00			30,005.00
Total	40,000.00	-	40,000.00	-	9,995.00	30,005.00

Town of Trumbull
 Middlebrook Roof Replacement
 11120100-581888 B6052

Project Budget Worksheet	Purchase Orders/ Budget	Change Orders	Total Purchase Orders/ Budget	Payments To Date 8/22/2022	Purchase Orders Balance	Balance Available 8/22/2022
B6052 Middlebrook Roof Replacement						
Antinozzi & Associates (PO 20210974)						
Schematic Design	10,900.00		10,900.00	10,900.00	-	-
Construction Documents	32,400.00		32,400.00	32,400.00	-	-
Bid/Negotiation	1,800.00		1,800.00	1,800.00	-	-
Constructon Administration	11,400.00		11,400.00	-	11,400.00	-
State of CT Construction Grant Administration	8,200.00		8,200.00	8,200.00	-	-
Total Antinozzi & Associates (PO 20210974)	64,700.00		64,700.00	53,300.00	11,400.00	-
Roofing Contractor			-		-	-
Subtotal	64,700.00	-	64,700.00	53,300.00	11,400.00	-
Admin. Costs / Owner's Expenses	1,600,300.00		1,600,300.00	2,367.46		1,597,932.54
Total	1,665,000.00	-	1,665,000.00	55,667.46	11,400.00	1,597,932.54